EQUIPMENT LIST, SITE A

TAG	QTY	DESCRIPTION	LOCATION	INSTALLED	STATUS
IN PLACE 24.05.2004					
H1	1	CENTRAL HOST, 16 PROCESSORS, 4 GB	A01-A03	1997-07	RETAINED, POWERED
DE-1/5	5	DISK ENCLOSURE, RAID-5 (H1)	A02-A03	1997-07	RETAINED, POWERED
CS-A	1	CONSOLE SERVER, 16 SERIAL PORTS	A03	1997-07	IN SERVICE
H2/H3	2	CENTRAL HOST PAIR, 24 PROC, 8 GB EACH	A04-A07	1998-03	IN SERVICE
H4	1	CENTRAL HOST, 32 PROCESSORS, 32 GB	A08-A10	2001-01	IN SERVICE
S1/S4	4	SAN ARRAY, 1-2 GB FC	B01-B07	2000-11	IN SERVICE
T2	1	TAPE LIBRARY, 400 SLOTS	B03-B05	2000-11	IN SERVICE
SW-S1/2	2	SAN SWITCH	B08	2000-11	IN SERVICE
D2D-1/2	2	DISK BACKUP ARRAY	B09-B10	2003-10	IN SERVICE
R1	1	WAN ROUTER	C02	1997-02	IN SERVICE
MP-1	1	MODEM POOL, 4 LINES	C03	1997-02	IN SERVICE
CORE-1/2	2	CORE SWITCH, GIGABIT	C01, C05	2000-06	IN SERVICE
FW-1/2	2	FIREWALL PAIR	C04	2000-06	IN SERVICE
CS-R	5	CONSOLE SERVER, ONE PER ROW	ROW ENDS	2004-01	IN SERVICE
CL-001/064	64	CLUSTER SERVER, 1U, DUAL PROCESSOR	D01-D08	2003-09	IN SERVICE
CSW-1/5	5	CLUSTER SWITCH	D01-D09	2003-09	IN SERVICE
REMOVED SINCE REV C					
ATM-1/2	2	ATM SWITCH	C04	1998-06	REMOVED 2004-02

SERIAL NUMBERS AND ASSET TAGS IN THE MAINTENANCE LOG.

SUPERSEDED
SEE REGISTER FOR CURRENT REVISION

REVISIONS

REV	DATE	DESCRIPTION	BY	APPR
D	24 MAY 2004	Correlation cluster.	GW	CD
C	15 JAN 2001	Second central host generation.		
B	15 JUN 1998	Commissioning inventory.		
A	03 JUL 1997	Initial issue.		

NOTES

1. Information technology and major support equipment in the Site A machine room. Locations per FLR-001 and RCK series.
2. Building plant (generators, UPS, cooling units) listed on PWR-001, PWR-005 and MEC-001.
3. Items removed since the previous revision are listed at the end in grey.
4. Counts are installed units, not spares.

OER // ENGINEERING

EQUIPMENT INVENTORY, SITE A

DRAWING NO.	REV	SHEET
INV-001	D	1 OF 1

DRAWN	CHECKED	APPROVED
G. WHITAKER	T. MERCER	C. DOYLE

DATE	SERIES
24 MAY 2004	INVENTORY

CONTROLLED DOCUMENT // CUSTODIAN: ENGINEERING / MAINTENANCE // DO NOT SCALE