EQUIPMENT LIST, SITE A

TAG	QTY	DESCRIPTION	LOCATION	INSTALLED	STATUS
IN PLACE 15.07.2013					
H1	1	CENTRAL HOST, 16 PROCESSORS, 4 GB	A01-A03	1997-07	RETAINED, POWERED
DE-1/5	5	DISK ENCLOSURE, RAID-5 (H1)	A02-A03	1997-07	RETAINED, POWERED
CS-A	1	CONSOLE SERVER, 16 SERIAL PORTS	A03	1997-07	IN SERVICE
T2	1	TAPE LIBRARY, 400 SLOTS	B03-B05	2000-11	IN SERVICE
SW-S1/2	2	SAN SWITCH	B08	2000-11	IN SERVICE
ARR-1/6	6	TIERED SAN ARRAY, 4-8 GB FC	B01-B10	2007-02	IN SERVICE
FL-1	1	FLASH ARRAY, LIVE DATABASE	B01	2013-07	IN SERVICE
FW-1/2	2	FIREWALL PAIR	C04	2000-06	IN SERVICE
WR-1/2	2	WAN ROUTER	C02	2007-03	IN SERVICE
CS-R	5	CONSOLE SERVER, ONE PER ROW	ROW ENDS	2004-01	IN SERVICE
SP-1/2	2	SPINE SWITCH, 40 GB	ROW ENDS	2013-05	IN SERVICE
CL-001/064	64	CLUSTER SERVER, 1U, DUAL PROCESSOR	D01-D08	2003-09	IN SERVICE
CSW-1/5	5	CLUSTER SWITCH	D01-D09	2003-09	IN SERVICE
GPU-01/16	16	GPU NODE	D10	2010-03	IN SERVICE
BC-1/6	6	BLADE CHASSIS, 64-BIT MULTICORE	E01-E03	2006-08	IN SERVICE
IRC-1/2	2	IN-ROW COOLER	E04, E08	2006-08	IN SERVICE
VH-01/24	24	VIRTUALIZATION HOST	E05-E07	2007-05	IN SERVICE
BN-01/32	32	BATCH NODE, 2U	E09-E10	2011-03	IN SERVICE
REMOVED SINCE REV F					
H4	1	CENTRAL HOST, 32 PROCESSORS, 32 GB	A08-A10	2001-01	REMOVED 2013-07
MP-1	1	MODEM POOL, 4 LINES	C03	1997-02	REMOVED 2011-08
CORE-1/2	2	CORE SWITCH, 10 GB	C01, C05	2007-03	REMOVED 2013-05

SERIAL NUMBERS AND ASSET TAGS IN THE MAINTENANCE LOG.

SUPERSEDED
SEE REGISTER FOR CURRENT REVISION

REVISIONS

REV	DATE	DESCRIPTION	BY	APPR
G	15 JUL 2013	Flash tier, leaf-spine fabric.	MT	MG
F	08 MAR 2010	GPU nodes.		
E	21 MAY 2007	Blade chassis, virtualization hosts.		
D	24 MAY 2004	Correlation cluster.		
C	15 JAN 2001	Second central host generation.		
B	15 JUN 1998	Commissioning inventory.		
A	03 JUL 1997	Initial issue.		

NOTES

1. Information technology and major support equipment in the Site A machine room. Locations per FLR-001 and RCK series.
2. Building plant (generators, UPS, cooling units) listed on PWR-001, PWR-005 and MEC-001.
3. Items removed since the previous revision are listed at the end in grey.
4. Counts are installed units, not spares.

OER // ENGINEERING

EQUIPMENT INVENTORY, SITE A

DRAWING NO.	REV	SHEET
INV-001	G	1 OF 1

DRAWN	CHECKED	APPROVED
M. TURNER	M. CARTER	M. GRANT

DATE	SERIES
15 JUL 2013	INVENTORY

CONTROLLED DOCUMENT // CUSTODIAN: ENGINEERING / MAINTENANCE // DO NOT SCALE