EQUIPMENT LIST, SITE A

TAG	QTY	DESCRIPTION	LOCATION	INSTALLED	STATUS
IN PLACE 03.06.2024					
H1	1	CENTRAL HOST, 16 PROCESSORS, 4 GB	A01-A03	1997-07	RETAINED, POWERED
DE-1/5	5	DISK ENCLOSURE, RAID-5 (H1)	A02-A03	1997-07	RETAINED, POWERED
CS-A	1	CONSOLE SERVER, 16 SERIAL PORTS	A03	1997-07	IN SERVICE
DB-01/06	6	DATABASE SERVER CABINET, 16 x 2U	A04-A09	2021-05	IN SERVICE
SW-S1/2	2	SAN SWITCH	B08	2000-11	IN SERVICE
NV-1/2	2	NVME ARRAY	B01-B02	2016-06	IN SERVICE
T3	1	TAPE LIBRARY, OFFLINE COPY	B03-B05	2016-06	IN SERVICE
OBJ-1/4	4	OBJECT STORAGE CABINET, 10 NODES	B04-B07	2016-06	IN SERVICE
FW-1/2	2	FIREWALL PAIR	C04	2000-06	IN SERVICE
WR-1/2	2	WAN ROUTER	C02	2007-03	IN SERVICE
CS-R	5	CONSOLE SERVER, ONE PER ROW	ROW ENDS	2004-01	IN SERVICE
SP-1/4	4	SPINE SWITCH, 400 GB	ROW ENDS	2022-08	IN SERVICE
ENC-1/2	2	LINK ENCRYPTOR	C02	2017-10	IN SERVICE
CSW-1/5	5	CLUSTER SWITCH	D01-D09	2003-09	IN SERVICE
SUP-001/128	128	SUPPORT CLUSTER SERVER, 2U	D01-D08	2015-08	IN SERVICE
IRC-1/2	2	IN-ROW COOLER	E04, E08	2006-08	IN SERVICE
SV-001/128	128	SERVER, 2U	E01-E10	2023-09	IN SERVICE
AX-01/44	44	ACCELERATOR NODE, CURRENT GENERATION	F01-F12	2024-06	IN SERVICE
CDU-1/2	2	COOLANT DISTRIBUTION UNIT	NORTH EXT.	2020-02	IN SERVICE
REMOVED SINCE REV J					
SP-1/4	4	SPINE SWITCH, 100 GB	ROW ENDS	2017-10	REMOVED 2022-08
BC-1/6	6	BLADE CHASSIS, 64-BIT MULTICORE	E01-E03	2006-08	REMOVED 2023-09
VH-01/24	24	VIRTUALIZATION HOST	E05-E07	2007-05	REMOVED 2023-09
BN-01/32	32	BATCH NODE, 2U	E09-E10	2011-03	REMOVED 2023-09
AX-01/32	32	ACCELERATOR NODE, LIQUID COOLED	F01-F08	2020-02	REMOVED 2024-06

SERIAL NUMBERS AND ASSET TAGS IN THE MAINTENANCE LOG.

REVISIONS

REV	DATE	DESCRIPTION	BY	APPR
K	03 JUN 2024	Row C retired, row F extended.	CN	AC
J	24 FEB 2020	Accelerator nodes.		
H	20 JUN 2016	Object storage, container hosts.		
G	15 JUL 2013	Flash tier, leaf-spine fabric.		
F	08 MAR 2010	GPU nodes.		
E	21 MAY 2007	Blade chassis, virtualization hosts.		
D	24 MAY 2004	Correlation cluster.		
C	15 JAN 2001	Second central host generation.		
B	15 JUN 1998	Commissioning inventory.		
A	03 JUL 1997	Initial issue.		

NOTES

1. Information technology and major support equipment in the Site A machine room. Locations per FLR-001 and RCK series.
2. Building plant (generators, UPS, cooling units) listed on PWR-001, PWR-005 and MEC-001.
3. Items removed since the previous revision are listed at the end in grey.
4. Counts are installed units, not spares.

OER // ENGINEERING

EQUIPMENT INVENTORY, SITE A

DRAWING NO.	REV	SHEET
INV-001	K	1 OF 1

DRAWN	CHECKED	APPROVED
C. NGUYEN	S. WALSH	A. COLE

DATE	SERIES
03 JUN 2024	INVENTORY

CONTROLLED DOCUMENT // CUSTODIAN: ENGINEERING / MAINTENANCE // DO NOT SCALE