EQUIPMENT LIST, NODES N1-N8

ITEM	PER NODE	TOTAL	DESCRIPTION	LOCATION	INSTALLED	STATUS
IN PLACE 01.06.1998						
COL	1	8	COLLECTOR SERVER	COLLECTOR RACK	1997-02	IN SERVICE
SIR	1	8	SENSOR INTERFACE RACK	SENSOR RACK	1997-02	IN SERVICE
ATM	1	8	ATM ACCESS SWITCH, 2 x T1	COMMS RACK	1998-06	IN SERVICE
MDM	1	8	DIAL-UP MODEM (SPOOL RECOVERY)	COMMS RACK	1997-02	IN SERVICE
UPS	1	8	NODE UPS, 10 KVA	COLLECTOR ROOM	1997-02	IN SERVICE
REMOVED SINCE REV A						
RTR	1	8	ROUTER + CSU/DSU, T1	COMMS RACK	1997-02	REMOVED 1998-06

ALL EIGHT NODES EQUIPPED ALIKE. SERIAL NUMBERS IN THE NODE LOGBOOKS.

SUPERSEDED
SEE REGISTER FOR CURRENT REVISION

REVISIONS

REV	DATE	DESCRIPTION	BY	APPR
B	01 JUN 1998	As built, all eight nodes.	WP	MV
A	06 FEB 1997	Initial issue. Collector servers, sensor interfaces, T1 equipment.		

NOTES

1. Equipment at each regional node. Layout per NODE-001; links per NET-002.
2. Totals are for all eight nodes.
3. Items removed since the previous revision are listed at the end in grey.

OER // ENGINEERING

EQUIPMENT INVENTORY, NODES N1-N8

DRAWING NO.	REV	SHEET
INV-002	B	1 OF 1

DRAWN	CHECKED	APPROVED
W. PIKE	M. KEENE	M. VOSS

DATE	SERIES
01 JUN 1998	INVENTORY

CONTROLLED DOCUMENT // CUSTODIAN: ENGINEERING / MAINTENANCE // DO NOT SCALE