EQUIPMENT LIST, NODES N1-N8

ITEM	PER NODE	TOTAL	DESCRIPTION	LOCATION	INSTALLED	STATUS
IN PLACE 16.02.2004						
COL	4	32	COLLECTOR SERVER	COLLECTOR RACKS 1-2	2004-02	IN SERVICE
SIR	1	8	SENSOR INTERFACE RACK	SENSOR RACK	1997-02	IN SERVICE
RTR	1	8	ROUTER + OC-3 TERMINAL	COMMS RACK	2004-02	IN SERVICE
CS	1	8	CONSOLE SERVER	COMMS RACK	2004-01	IN SERVICE
MDM	1	8	DIAL-UP MODEM (SPOOL RECOVERY)	COMMS RACK	1997-02	IN SERVICE
UPS	1	8	NODE UPS, 10 KVA	COLLECTOR ROOM	1997-02	IN SERVICE
REMOVED SINCE REV B						
COL	1	8	COLLECTOR SERVER	COLLECTOR RACK	1997-02	REMOVED 2004-02
ATM	1	8	ATM ACCESS SWITCH, 2 x T1	COMMS RACK	1998-06	REMOVED 2000-09
RTR	1	8	ROUTER + DS3 TERMINAL	COMMS RACK	2000-09	REMOVED 2004-02

ALL EIGHT NODES EQUIPPED ALIKE. SERIAL NUMBERS IN THE NODE LOGBOOKS.

SUPERSEDED
SEE REGISTER FOR CURRENT REVISION

REVISIONS

REV	DATE	DESCRIPTION	BY	APPR
C	16 FEB 2004	Second collector rack, OC-3 equipment.	GW	GB
B	01 JUN 1998	As built, all eight nodes.		
A	06 FEB 1997	Initial issue. Collector servers, sensor interfaces, T1 equipment.		

NOTES

1. Equipment at each regional node. Layout per NODE-001; links per NET-002.
2. Totals are for all eight nodes.
3. Items removed since the previous revision are listed at the end in grey.

OER // ENGINEERING

EQUIPMENT INVENTORY, NODES N1-N8

DRAWING NO.	REV	SHEET
INV-002	C	1 OF 1

DRAWN	CHECKED	APPROVED
G. WHITAKER	T. MERCER	G. BENNETT

DATE	SERIES
16 FEB 2004	INVENTORY

CONTROLLED DOCUMENT // CUSTODIAN: ENGINEERING / MAINTENANCE // DO NOT SCALE