EQUIPMENT LIST, NODES N1-N8

ITEM	PER NODE	TOTAL	DESCRIPTION	LOCATION	INSTALLED	STATUS
IN PLACE 07.04.2014						
COL	4	32	COLLECTOR SERVER	COLLECTOR RACKS 1-2	2004-02	IN SERVICE
SIR	1	8	SENSOR INTERFACE RACK	SENSOR RACK	1997-02	IN SERVICE
MPLS	1	8	MPLS EDGE ROUTER	COMMS RACK	2010-06	IN SERVICE
WAVE	1	8	WAVELENGTH TERMINAL	COMMS RACK	2014-04	IN SERVICE
CS	1	8	CONSOLE SERVER	COMMS RACK	2004-01	IN SERVICE
UPS	1	8	NODE UPS, 20 KVA	COLLECTOR ROOM	2014-04	IN SERVICE
ENV	1	8	ENVIRONMENTAL MONITOR (TEMP, WATER, DOOR)	COLLECTOR ROOM	2014-04	IN SERVICE
REMOVED SINCE REV C						
RTR	1	8	ROUTER + OC-3 TERMINAL	COMMS RACK	2004-02	REMOVED 2014-04
MDM	1	8	DIAL-UP MODEM (SPOOL RECOVERY)	COMMS RACK	1997-02	REMOVED 2010-06
UPS	1	8	NODE UPS, 10 KVA	COLLECTOR ROOM	1997-02	REMOVED 2014-04

ALL EIGHT NODES EQUIPPED ALIKE. SERIAL NUMBERS IN THE NODE LOGBOOKS.

SUPERSEDED
SEE REGISTER FOR CURRENT REVISION

REVISIONS

REV	DATE	DESCRIPTION	BY	APPR
D	07 APR 2014	Wavelength equipment, environmental monitoring.	MT	MG
C	16 FEB 2004	Second collector rack, OC-3 equipment.		
B	01 JUN 1998	As built, all eight nodes.		
A	06 FEB 1997	Initial issue. Collector servers, sensor interfaces, T1 equipment.		

NOTES

1. Equipment at each regional node. Layout per NODE-001; links per NET-002.
2. Totals are for all eight nodes.
3. Items removed since the previous revision are listed at the end in grey.

OER // ENGINEERING

EQUIPMENT INVENTORY, NODES N1-N8

DRAWING NO.	REV	SHEET
INV-002	D	1 OF 1

DRAWN	CHECKED	APPROVED
M. TURNER	M. CARTER	M. GRANT

DATE	SERIES
07 APR 2014	INVENTORY

CONTROLLED DOCUMENT // CUSTODIAN: ENGINEERING / MAINTENANCE // DO NOT SCALE